

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on reverse side)Form approved,
Budget Bureau No. 42-R1424
5. LEASE DESIGNATION AND SERIAL NO.

NMOCC - ARTESIA

NMOCC - HOBBS

BLM - SANTA FE

SECONDARY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or to backfill a water-bearing reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Union Texas Petroleum Corporation		8. FARM OR LEASE NAME Baxter-Federal
3. ADDRESS OF OPERATOR 1300 Wilco Building, Midland, Texas 79701		9. WELL NO. 4
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL & 660' FEL		10. FIELD AND POOL, OR WILDCAT Cato (San Andres)
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 8-T-8S R-30-E
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4110' GL (Est.)		12. COUNTY OR PARISH Chaves
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spud 7:00 A.M. - 6-3-67

6-3-67 - TD 540', Set 8-5/8" OD 8R 20# New Casing at 534' and cemented w/300 sacks incor cement. Cement circ. WOC 24 hrs. Tested 8-5/8" casing to 1000# for 30 mins. Tested okay.

Reached TD 3350' - 6-6-67

6-7-67 - TD 3350', Set 5 1/2" OD 14# used casing at 3347' and cemented w/100 sacks Class C incor cement and 125 sacks 50-50 Class C incor posmix. Top of cement outside of 5 1/2" casing at 2200' by T.S. WOC 24 hrs. Tested 5 1/2" casing to 1000# for 15 mins. Tested okay.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Office Supervisor

DATE June 13, 1967

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

District Engineer

*See Instructions on Reverse Side