

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

AUG 10 11 49 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input checked="" type="checkbox"/> Dry Hole	7. Unit Agreement Name
2. Name of Operator Union Texas Petroleum Corporation	8. Farm or Lease Name Crosby "A"
3. Address of Operator 1300 Wilco Bldg., Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER <u>C</u> <u>660</u> FEET FROM THE <u>north</u> LINE AND <u>1980</u> FEET FROM THE <u>west</u> LINE, SECTION <u>20</u> TOWNSHIP <u>8-S</u> RANGE <u>30-E</u> NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4100 GR	12. County Chaves

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☒
CHANGE PLANS ☐
OTHER ☐

REMEDIATION WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 2:00 PM MDST June 9, 1967 Drilled to T.D. 3320' to test San Andres.

6-9-67 TD 545' Set 524' 8-5/8" OD, 20#, R3, ST&C new casing at 536' & cemented with 300 sx. Incor cement, 2% CaCl₂ and 1/4# flocele per sack. Cement circulated. WOC 24 hrs. Tested 8-5/8" casing to 1000# for 30 minutes. Tested OK

6-16-67 Plugged and abandoned as follows:

65 sacks from 3320' up to 3125' (Lone Star Incor Cmt.)
25 sacks from 1425' up to 1350'
25 sacks from 975' up to 900'
25 sacks from 525' up to 450'
10 sacks from 35' up to top of surface casing.
Installed dry hole marker. 8-5/8" casing set at 536' left in hole.

Heavy laden mud between cement plugs.

Verbal approval to P&A received 6-16-67 from Mr. Eric F. Engbrecht

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. L. Stuart TITLE Asst. Dist. Supt. - Drlg. DATE August 7, 1967

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: