

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions
reverse side)Form approved
Budget Bureau No. 42-R1424.

NMOCC - ARTESIA

NMOCC - HOBBS

BLM SANTA FE

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NMO 142233

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

C. C.

7. AGREEMENT NAME

8. FARM OR LEASE NAME

Baxter - Federal

9. WELL NO.

6

10. FIELD AND POOL, OR WILDCAT

Cato (San Andres)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8 - T8S - R30E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4110' GL (EST)

12. COUNTY OR PARISH

Chaves

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spud 10:30 AM 7-21-67

7-21-67 TD 540'. Set 8 5/8" OD, 8R, 20# new casing at 536' cemented w/300 sx class C Incor cement w/2% calcium chloride and 1/4# flocele per sack; cement circulated. WOC 24 hrs. Tested 8 5/8" casing to 1000# for 30 minutes. Tested okay.

Reached TD 3350' 7-26-67

7-27-67 TD 3350'. Set 4 1/2" OD, 8R, 9.5# new casing at 3343'. Cemented w/150 sx class C Incor cement and 150 sx of 50-50 class C Incor-Posmix cement. Top of cement outside of 4 1/2" casing 2230' by temperature survey. WOC 24 hrs. Tested 4 1/2" casing to 1500# for 30 minutes. Tested okay.

18. I hereby certify that the foregoing is true and correct

SIGNED

*H. M. Daugherty*TITLE Engineering ClerkDATE August 8, 1967

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD

J. N. Sutherland

*See Instructions on Reverse Side

