

UNITED STATES

SUBMIT IN TRIPL
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.NMOCC - ARTESIA
NMOCC - HOBBS
BLM - SANTA FEDEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NM-0142233

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

CROSBY "A" Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

CATO San Andres

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

8-8-30 NMPM

12. COUNTY OR PARISH

CHAVER N.M.

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ DRILLING2. NAME OF OPERATOR
PAN AMERICAN PETROLEUM CORPORATION3. ADDRESS OF OPERATOR
BOX 68, HOBBS, N. M. 882404. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FSL - 660' FEL Sec. 8 (UNIT I, NE 1/4 SE 1/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Chico Drilling Co. spudded 12 1/4" hole
4:30 PM, 9-6-67. At 9:30 PM, 8 5/8" OD 24" J-55
Casing was set @ 297' w/ 250 SX 2% CACL.
After N O C 12 hours, * tested
casing w/ 1000 psi for 30 minutes.
Test O.K.

Reduced hole to 7 7/8" @ 297' and
resumed drilling.

* EST. VOL - 450 CF
APPX TEMP SLURRY 85°
FORM TEMP EST 70°
EST. STGR TEST 750 psi

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

AREA SUPERINTENDENT

DATE

9-8-67

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

4-UGS-Ros
1-NSW
1-SUSD
1-RRy
1-T&D

*See Instructions on Reverse Side

ACCEPTED FOR RECORD
J. N. Sutherland
District Engineer