

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLI
(Other instructions
verse side)

Form approved.
Budget Bureau No. 42-R1424.

NR003 - PRESEN

NM00C - 10293

BLM - SANDA FC

SUNDAY NOTICES AND REPORTS ON WELLS

Use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NM-0155494

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

CROSBY "B" Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

CATO SAN ANDRES

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

9-8-30 NMPM

12. COUNTY OR PARISH 13. STATE

CHAVES NM

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ DRILLING

2. NAME OF OPERATOR

PAN AMERICAN PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR

88240 BOX 68, HOBBS, N. M. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FNL * 1980' FEL Sec. 9 (UNIT B, NW 1/4 NE 1/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4060' R.D.B.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) SPUDDING ☒

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Chico Dr lq Co. spudded 12 1/4" hole 2:30 PM, 10-11-67.
At 7: PM 8 5/8" OD 24" J-55 Casing was set @ 318' w/
250 lb Cement + 2% CACL. Cement Circulated.
After H. O. C. 12 hours, tested casing w/ 1000 psi for
30 minutes. Test O.K.
Reduced hole to 7 7/8" @ 318' and resumed drilling.

* EST. VOL. 450 CF
APPX TEMP SLURRY 85°
FORM TEMP EST 70°
EST. STGTH @ TEST 750 PSI

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE AREA SUPERINTENDENT

DATE 10-13-67

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

4- USGS-ROS
1- NSU
1- SUSP
1- RRY

ACCEPTED FOR RECORD

J. N. Subalant
District Engineer

* See Instructions on Reverse Side

RECEIVED

OCT 17 1967

U. S. GEOLOGICAL SURVEY
BOSWELL, NEW MEXICO