

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPI
(Other instructions
verse side)DE-
re-Form approved.
Budget Bureau No. 42-R1424

NM000 - ARTESIA

NM000 - HOBBS

BLM - SANTA FE

SUMMARY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NM 03463(2) (B) F

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Woodman Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Cato

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

28-T8S-R30E

12. COUNTY OR PARISH

Chaves

13. STATE

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

SINCLAIR OIL & GAS COMPANY

3. ADDRESS OF OPERATOR

P. O. Box 1920, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' fr the North and East lines

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(Other) Spud, run surf. csg. cement & test X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-26-67 Spudded 12-1/4" hole, 1:15PM. Drilled surface and red bed to 281' and ran 8-5/8"OD 20# SP-40 casing set @ 281'. Cemented w/200 sacks Incor Class C, 2% Ca Chl₂, 1/4# Flocele, slurry wt. 14.8#. Cement Circulated to surface. WOC 24 hrs.

11-27-67 Pressure tested casing to 800# for 30 mins. Tested O.K.

RECEIVED
NOV 29 1967
U. S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE

11-28-67

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

District Engineer

*See Instructions on Reverse Side

Orig&4cc: USGS, Roswell, cc: Regional Office, cc: file