

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease <input checked="" type="checkbox"/>	
State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name
2. Name of Operator <b>Shell Oil Company (Western Division)</b>	8. Name of Lessee
3. Address of Operator <b>P.O. Box 1509, Midland, Texas 79701</b>	9. Well No. <b>1</b>
4. Location of Well <b>A 660 north 660</b>	10. Unit Agreement <b>UNITED</b>
UNIT LETTER <b>east</b> , <b>8</b> FEET FROM THE <b>9-S</b> LINE AND <b>30-E</b> FEET FROM	11. County <b>Chaves</b>
THE _____ LINE, SECTION _____ TOWNSHIP _____ RANGE _____ NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) (Not Available)	


16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER _____ <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER _____ <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Spudded at 4:15 PM CST, 3-27-68. Cemented 9 joints (285.21') 8 5/8", 24#, ST&C, 8RD J-55, new Lone Star Casing @ 298' W/B-J, w/200 sacks Class C + 2% CaCl<sub>2</sub>. Cement circulated. Plug down at 10:57 PM CST, 3-27-68. WOC 14 hours.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED <b>D.L. Lilly</b>	Division Mechanical Engineer	April 1, 1968
BY <b>D. L. LILLY</b>		

SIGNED _____	TITLE _____	DATE _____
APPROVED BY 		
CONDITIONS OF APPROVAL, IF ANY:		