

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

OCT 8 10 42 AM '69

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name <b>Superior-Price</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Wildcat</b>
12. County <b>Chaves</b>

<p align="center"><b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)</p>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator <b>The Fundamental Oil Corporation</b>	
3. Address of Operator <b>1000 V &amp; J Tower, Midland, Texas 79701</b>	
4. Location of Well UNIT LETTER <b>D</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>24</b> TOWNSHIP <b>8S</b> RANGE <b>33E</b> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.) <b>4339 G.L.</b>	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>



SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

- 1) Set 3740' 8 5/8" casing, cemented with 375 sx. Class C, 2% CaCl. Plug down @ 1:25 a.m. 10-7-69. Estimated top of cement @ 3000'.
- 2) WOC 19 hrs. Test casing to 1000 psi for 30 minutes. Tested OK. Drilled out plug @ 8:30 p.m. 10-7-69.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE <b>Agent</b>	DATE <b>10-8-69</b>
APPROVED BY 	TITLE <b>SUPERVISOR, DIST</b>	DATE <b>10-8-69</b>

CONDITIONS OF APPROVAL, IF ANY: