

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLI
(Other instructions
verse side)Form approved
Budget Bureau No. 42

5. LEASE DESIGNATION AND SERIAL NO.

NM 0240993

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/> Dry Hole		7. UNIT AGREEMENT NAME North King Camp Unit	
2. NAME OF OPERATOR Jack L. McClellan		8. FARM OR LEASE NAME North King Camp Unit	
3. ADDRESS OF OPERATOR Box 848, Roswell N.M. 88201		9. WELL NO. 2	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660/W 1480/W		10. FIELD AND POOL, OR WILDCAT Wildcat	
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 31-T13S-R30E	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3763' G.L.		12. COUNTY OR PARISH 13. STATE	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

T.D. 1930' G.L.

2-27-70

Pulled 7" 23# casing used to shut off invading water at appx. 1790' to 1800'. Placed 100 sack Cement plug at 1850'. Cement did not shut water off, found cement plug with wire line at 1805'. Placed 75 sack cement plug at 1775'. Cement did not shut water off. Found 2nd cement plug at 1384'. Placed 500 sacks cement plug at 1375, circulated to surface. Water zone shut off, pressure tested to 1000#. Welded on steel cap, installed dry hole marker.

18. I hereby certify that the foregoing is true and correct

SIGNED

Gene Milford

TITLE

Production Supt.

DATE

3-3-70

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

AUG 18 1970

H. L. BEEKMAN

ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side