

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPL
(Other instructions
reverse side)E*
70Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM - 0338-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

In carrying out this form for proposals to drill or to deepen or plug back to a different reservoir.
Use APPLICATION FOR PERMIT for such proposals.X
OTHER

NAME OF OPERATOR

TEXACO Inc.

ADDRESS OF OPERATOR

P.O. BOX 728 - HOBBS, NEW MEXICO 88240

Locality shall report location clearly and in accordance with any State requirements.*
Use APPLICATION FOR PERMIT for such proposals.

660' FNL & 990' FEL, SEC. 29, T-15-S, R-30-E

7. UNIT AGREEMENT NAME

Regular

8. ELEVATION (SHOW WHETHER DE, BT, GR, etc.)

3987' (GR)

9. FARM OR LEASE NAME

Peery Federal

10. WELL NO.

A

11. FIELD AND POOL, OR WILDCAT

Undesignated

12. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T-15-S

R-30-E

13. COUNTY OR PARISH

Chaves

14. STATE

New Mexico

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

WATER SHUT-OFF

FRACTURE TREAT

SHOOTING OR ACIDIZE

REPAIR WELL

Other

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)15. OTHER REASON FOR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)

TOTAL DEPTH 455'

Spudded 15" hole, 11:00 A.M., July 9, 1970

Ran 439' (10 joints) 11-3/4" OD 42# H-40 Smls. casing and cemented @ 454'
w/290 sx. Class 'C' cement w/1% CaCl. Cement circulated. Plug @ 435'. Job
complete 11:10 P.M., July 9, 1970.Tested 11-3/4" OD casing w/800# for 30 minutes from 6:00 to 6:30 P.M. July 10,
1970. Tested O.K. Drilled out cement plug. Retested w/800# for 30 minutes from
7:15 to 7:45 P.M., July 10, 1970. Tested O.K. Job complete 7:45 P.M., July 10,
1970.

RECEIVED

JUL 16 1970

O. C. C.
ARTESIA, OFFICE

RECEIVED

JUL 15 1970

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

16. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Assistant

District Superintendent

DATE

July 14, 1970

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD PURPOSES
JUL 15 1970
Date
ACTING District Engineer

*See Instructions on Reverse Side