

N. M. O. C. C. COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 3619

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Cedar Point Unit

8. FARM OR LEASE NAME

Cedar Point Unit

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 27-T15S-R30E

12. COUNTY OR PARISH

Chaves

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

JACK L. MCCLELLIAN

3. ADDRESS OF OPERATOR

BOX 848, ROSWELL N.M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FNL and 1980' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Not Yet Available

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Running Surface Casing

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 5/24/70, Ran 12 3/4" 51# Casing, set at 495.08' R.T., Cemented with 400 sacks Class "C" Encor Cement w/ 4% Gel and 100 Sacks Neet cement. Cement Circulated. Plug Down at 9:30 A.M. Tested Casing to 800# for 30 Minutes, Held O.K. W.O.C. 18 hours.

Halliburton Cementing Company performed the above operations.

RECEIVED
JUN - 2 1970
U. S. GEOLOGICAL SURVEY
ALBUQUERQUE, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Gene Milford

TITLE

Prod/ Supt

DATE

5/29/70

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD PURPOSES
JUN - 3 1970

Date

A. J. Burk
ACTING District Engineer

*See Instructions on Reverse Side

RECEIVED

JUN 4 1970

D. C. C.
ARTESIA, OFFICE

RECEIVED

JUN 6 1970

OIL CONSERVATION COMM.
HOBBS, N. M.