

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE  
(Other instructions  
reverse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. CASE DESIGNATION AND SERIAL NO.

NM-13734

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 9

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Chaveroo

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 9 - 8S - 33E

12. COUNTY OR PARISH

Chaves

13. STATE

New Mexico

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

The Wil-Mc Oil Corporation

3. ADDRESS OF OPERATOR

Drawer 1889, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)

At surface

Unit B, 660' from North line, and 1980' from East  
line, Section 9, Township 8 South, Range 33 East

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4416' Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.) \*

1. Set CIBP at 4000' and dumped 4 sacks cement on top of bridge plug.
2. Shot off 4 1/2" casing at 1326' and pulled casing.
3. Ran tubing and displaced hole with 25 lbs./bbl. mud to 1326 feet.
4. Spotted 50 sacks cement over 4 1/2" pipe stub at 1326 feet.
5. Pulled tubing to 395' and displaced hole with mud.
6. Spotted 50 sacks cement over surface pipe shoe at 395 feet.
7. Finished displacing hole with mud and capped with 10 sacks cement.
8. Installed marker, cleaned, and leveled location.

Work completed 9-27-73

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE 10-8-73

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

AUG 20 1975

\*See Instructions on Reverse Side

ARTHUR R. BROWN  
DISTRICT ENGINEER