

O'BRIEN #1

Summary of Drill Stem Tests

Location

2307.8' FN, 660' FEL, Section 6, TWP. 8-S, RGE 30-E

Tested

8062' to 8125'

Opened tool with weak blow; tool plugged.

Tested

8064' to 8125'

Tool opened with weak blow, increased to strong blow. Recovered 3,665' slightly gas cut salt water. 1 hour ISIP 3153#, IF 252#, FF 1801#, 3 hour FSIP 3139#.

Tested

7245' to 7160'

Packer failed.

Tested

7169' to 7249'

Recovered 372' mud cut salt water and 778' slightly gas cut salt water. 30 min. IFF 9#, FF 33#. 1 hour FSI 2502#, SIF 33#, SFF 49#. 2 hour final SI 2502#.