

N. M. O. & G. COPT
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other 1. Submit in triplicate)
(Other 2. Submit in triplicate)

Form approved.
Budget Bureau No. 42 31424.
5. LEASE DESIGNATION AND SERIAL NO.

NM 31258

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

AUG 31 1978

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐ Re-entry

2. NAME OF OPERATOR

Charles W. Hicks

3. ADDRESS OF OPERATOR

1500 West Third Street, Roswell, New Mexico 88001

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

660' FNL, 1980' FEL, Sec. 33, T-14-S, R-30-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3913' GR

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Amerada Hess

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Vest Ranch Queen Gas

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 33, T14S, R30E

12. COUNTY OR PARISH 13. STATE

Chaves

N. Mex.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☐

CHANGE PLANS ☒

(Other) Report

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

(Other)

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Will use cable tool to cleanout to TD (2188') instead of Reverse Unit as originally proposed. This was discussed and approved verbally by USGS Office.

1. 8-12-78 Moving in cable tools.
2. 8-14-78 Finished moving in cable tools. Rigged up and removed dry hole marker pipe.
3. 8-15-78 Drilled out surface cement and cleaned to bottom surface pipe. (485')
4. 8-18-78 Cleaned out to approximately 1800'.
5. 8-19-78 Cleaned to 1940', hit hard drilling. TD 1946'.

RECEIVED
AUG 28 1978
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Charles W. Hicks

TITLE Operator

DATE Aug. 23, 1978

(This space for Federal or State office use)

APPROVED BY

Joe J. Lara

TITLE ACTING DISTRICT ENGINEER

DATE AUG 30 1978

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

SEP 5 1978

U.S. GOVERNMENT PRINTING OFFICE
WASHINGTON, D.C. 20540