

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	L-4488

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. SEE APPLICATION FOR PERMIT - ** (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Read & Stevens, Inc.	8. Farm or Lease Name Siete State
3. Address of Operator P. O. Box 2126, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER <u>M</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>8-South</u> RANGE <u>31-East</u> N.M.P.M.	10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4218.4 GR	12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
-------------------------	-----------------------

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1.03.

Spudded well @ 10:00 P.M., 8-8-74. Drilled 12 1/4" hole to 370' RKB, Dev. 1/4" @ 370'. Ran 9 joints 9 5/8", 33.4#, H-40, ST & C casing, total of 375', set @ 370' RKB. Cemented w/275 sx. Class "C" cement w/2% CaCl₂ & 1/4# floeal per sx. Circulated 30 sx. cement. Plug down @ 8:30 A.M., 8-9-74. WOC for 12 hrs. Pressure tested BOP & casing to 1000 PSI for 30 min., held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John L. Anderson Jr. TITLE Agent DATE 8-12-74

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

