

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator <b>Dalport Oil Corp.</b>	5. State Oil & Gas Lease No. <b>L245</b>
3. Address of Operator <b>3471 First National Bank Bldg., Dallas, Texas 75202</b>	7. Unit Agreement Name
4. Location of Well UNIT LETTER <b>L</b> , <b>2310</b> FEET FROM THE <b>south</b> LINE AND <b>660</b> FEET FROM THE <b>west</b> LINE, SECTION <b>16</b> TOWNSHIP <b>15S</b> RANGE <b>30E</b> NMPM.	8. Farm or Lease Name <b>State - C</b>
	9. Well No. <b>1 3</b>
	10. Field and Pool, or Wildcat <b>Double L - Queen</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Chaves</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <b>Perforating</b> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

November 19, 1975. TD 2400. Ran 58 joints (2403') of new 4 1/2" - 9.5# to 2400'. Guide shoe on bottom, 20' joint above, insert float on top of 1st joint. Three centralizers and 10 scratchers beginning at top of second joint. Cemented w/125 sx lite, 150 sx "C", 50% POZ, 8% salt/sack, 2% gel, 500 gal mud sweep, 50 gal acetic acid. Plug down 2:35 p.m.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Frederick D. Bampfey* TITLE Geologist DATE 11-24-75

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: