

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

N. M. O. C. C. COPY

SUBMIT IN TRIPLICATE  
(Other instructions on  
reverse side)Form approved.  
Budget Bureau No. 42 R1424.  
5. LEASE DESIGNATION AND SERIAL NO.

NM 0199070-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Amerada Hess

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Double L Queen

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 33, T14S, R30E

12. COUNTY OR PARISH

Chaves

13. STATE

N. Mex.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
2. NAME OF OPERATOR Charles W. Hicks	
3. ADDRESS OF OPERATOR 1314 North Richardson, Roswell, New Mexico 88201	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL, 660' FWL Section 33, T-14-S, R-30-E	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3922.1' GR

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

5-26-75 Spud well. Cable tool 10" hole.

6-9-75 TD 460'.

6-10-75 Preparing to run 8 5/8" casing.

6-11-75 Set 460' 28&32# 8 5/8" casing with Texas Pattern Shoe on bottom.  
Halliburton cemented 150 sacks 2% CaCl<sub>2</sub>. Plug down 6:00 p.m.  
Cement circulated.6-12-75 WOC 18 hours, bailed hole down and tested. No leaks then drilled  
out below casing shoe and tested. No leaks, test OK.RECEIVED  
JUN 19 1975  
U.S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Charles W. Hicks

TITLE

Operator

DATE

June 16, 1975

(This space for Federal or State office use)

APPROVED BY

S. A. Brant

TITLE

DISTRICT ENGINEER

DATE

JUN 20 1975

\*See Instructions on Reverse Side

RECEIVED

JUN 23 1975

D. C. C.  
ARTESIA. OFFICE