

1. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-4488	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name -----
2. Name of Operator Read & Stevens, Inc.		8. Farm or Lease Name Siete
3. Address of Operator P. O. Box 2126, Roswell, New Mexico 88201		9. Well No. 2
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>8-South</u> RANGE <u>31-East</u> NMPM.		10. Field and Pool, or Wildcat Siete San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4229.3' GR - 4239' RKB		12. County Chaves

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7 7/8" hole from 345' to 3968'. Ran 115 joints 4 1/2", 9.5#, K-55, S.T.&C. casing, total of 3973.83', set @ 3968' RKB. Cemented with 350 sx. Class "C" cement w/ 3/4 of 1% CFR₂. Ran centralizers on joints # 1,3,5,7,9, & 11 with insert float and guide shoe. Plug down @ 9:05 P.M., 8-11-75. WOC for 18 hours. Pressure tested casing to 1000 PSI for 30 min., held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>John L. Anderson Jr.</u>	TITLE <u>Agent</u>	DATE <u>August 13, 1975</u>
Orig. Signed by <u>John Runyan</u>	<u>Geologist</u>	
APPROVED BY _____	TITLE _____	DATE <u>AUG 14 1975</u>
CONDITIONS OF APPROVAL, IF ANY:		

