

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-55

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-4488
7. Unit Agreement Name -----
8. Farm or Lease Name Siete
9. Well No. 2
10. Field and Pool, or Wildcat Siete San Andres
12. County Chaves

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Read & Stevens, Inc.
3. Address of Operator P. O. Box 2126, Roswell, New Mexico 88201
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>8-South</u> RANGE <u>31-East</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4229.3' GR

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 9:00 A.M., 7-31-75. Drilled 16" hole to 345' RKB, Dev. 1/2" @ 345'. Ran 12 joints of 10 3/4", 32.75#, H-40, 8 rd. casing, total of 360.72', set at 345' RKB. Cemented with 450 sx. Class "C" cement w/ 2% CaCl<sub>2</sub> and 1/4# floeal per sx. Plug down @ 8:25 P.M., 7-31-75. Circulated 30 sx. cement. WOC for 18 hours. Pressure tested casing to 1000 PSI for 30 min. held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John L. Anderson Jr.  
Geologist

TITLE Agent

DATE August 5, 1975

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

Geologist

1975

