| NO. OF COPIES RECEIVED | | Form C-103 |
|---|--|-------------------------------------|
| DISTRIBUTION | | Supersedes Old |
| SANTA FE | NEW MEXICO OIL CONSERVATION COMMISSION | C-102 and C-103 Effective 1-1-65 |
| FILE | | FUECTIVE 1-1-03 |
| U.S.G.S. | | 5a. Indicate Type of Lease |
| LAND OFFICE | | State X Fee |
| OPERATOR | | 5. State Oil & Gas Lease No. |
| <u> </u> | | к-3351 |
| (DO NOT USE THIS FORM FOR USE "APPLI | DRY NOTICES AND REPORTS ON WELLS PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. CATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.) | |
| 1. | | 7. Unit Agreement Name |
| OIL X GAS WELL | OTHER- | |
| 2. Name of Operator | | 8. Farm or Lease Name |
| Champlin Petroleum | Company | State 5-8-33 |
| 3. Address of Operator | | 9. Well No. |
| 300 Wilco Building | Midland, Texas 79701 | 4 |
| 4. Location of Well | | 10. Field and Pool, or Wildcat |
| F F | 1980 FEET FROM THE NORTH LINE AND 1980 FEET FROM | Chaveroo-San Andres |
| UNIT LETTER | | |
| THE West LINE. SE | CTION 5 TOWNSHIP 8-S RANGE 33-E NMPM. | |
| THE LINE, SE | CTION TOWNSHIP RANGE NMPM. | |
| | 15. Elevation (Show whether DF, RT, GR, etc.) | 12. County |
| | 4439 GR | Chaves |
| ^{16.} Chec | k Appropriate Box To Indicate Nature of Notice, Report or Oth | er Data |
| | | REPORT OF: |
| | | |
| PERFORM REMEDIAL WORK | PLUG AND ABANDON REMEDIAL WORK | ALTERING CASING |
| TEMPORARILY ABANDON | COMMENCE DRILLING OPNS. | PLUG AND ABANDONMENT |
| PULL OR ALTER CASING | CHANGE PLANS CASING TEST AND CEMENT JOB X | |
| | OTHER | |
| OTHER | | |
| | | |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Sitton Drilling Company spudded @ 6:00 P.M. 8-16-76. Drilled 12-1/4" hole to 1900'. Set 8-5/8" 24# casing @ 1916', cemented w/650 sacks lite wate followed by 200 sacks Class "C" w/2% CaCl. Plug down 3:00 P.M. 8-18-76. WOC 18 hrs. Tested BOP and casing to 800# for 30 minutes. Tested OK. Drilled 7-7/8" hole to 4525'. Set 4-1/2" 10.5# @ 4525' and cemented w/250 sacks 50-50 pozmix "B" w/2% gel & 8# salt/sack, plug down @ 11:17 P.M. 8-25-76. WOC 80 hrs. Perforated San Andres 4273,4237,4241, 4253, 4255, 4262, 4265, 4268, 4300, 4309, 4320, 4328, 4330, 4332, 4334, 4336, 4338, 4358, 4423, 4426 & 4429. Treated section 4233-4268 w/1,000 gals. 15% DS-30 acid, section 4300-4358 w/2000 gals. 15% DS-30 acid. Swabbed tested well. Fractured all perfs. w/50,000 gals. gelled KCL water & 70,000# 20-40 sand. Swabbed tested well. Ran tubing & rods w/pump for completion.