

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM-15016	
2. NAME OF OPERATOR Harvey E. Yates Company, Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 1933, Roswell, N. M. 88201		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FNL & 660' FEL		8. FARM OR LEASE NAME Exxon Federal	
14. PERMIT NO.		9. WELL NO. 4	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4255.0' GL		10. FIELD AND POOL, OR WILDCAT Cato-San Andres	
		11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA Sec. 6, T-8S, R-31E	
		12. COUNTY OR PARISH Chaves	13. STATE N. M.

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Production casing, cement and testinREPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9-23-77 Ran 98 Jts (3890') 4½", 9.5#, 8rd, ST&C casing set at 3900' KB. Cemented with 275 Sx C1 C 50-50 POZ 2% Gel with 6# salt per sack.

Released rig 7:00 AM 9-23-77

WOC

9-26-77 Rig up Chase well service unit.

9-27-77 Pressure tested casing to 2000# psig for 30 minutes. Ok

RECEIVED

OCT 12 1977

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE 10-4-77

(This space for Federal or State office use)

APPROVED BY

TITLE

ACTING DISTRICT ENGINEER

DATE OCT 18 1977

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
OCT 19 1977
U.S. COAST & GEOD. SURV.
ALBUQUERQUE, N. M.

RECEIVED
OCT 19 1977
O.C.C.
ARTESIA, OFFICE