

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 1000

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

1. Name and Type of Lease
State ☒ Fee ☐
2. State and Loc. Lease No.
10 2464

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR RE-DRILL A WELL OR TO RE-ENTER A RESERVOIR.
USE "NOTICE OF INTENTION FOR PERMIT TO DRILL" FORM C-101 FOR SUCH PURPOSES.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER K 1980 FEET FROM THE South LINE AND 1900 FEET FROM

THE West LINE, SECTION 36 TOWNSHIP 7S RANGE III NEEDA

3. Name of Applicant and Owner

4. Field or Lease Name
Loveless LQ State

5. Well No.
4

6. Field and Road, or Wildcat

Und. Tomahawk SA

15. Elevation (whether DE, RT, or other)

4389' OK

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

1. INFORM REMEDIAL WORK ☐

2. PLUG AND ABANDON ☐

3. REMEDIAL WORK ☐

4. ALTERING CASING ☐

5. TEMPORARILY ABANDON ☐

6. CHANGE PLANS ☐

7. COMMENCE DRILLING OPER. ☒

8. PLUG AND ABANDONMENT ☐

9. L OR ALTER CASING ☐

10. OTHER ☐

11. CASING TEST AND CEMENT JOBS ☒

12. OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 12-1/4" hole at 9:00 AM 9-29-81. Ran 41 joints of 8-5/8" 24# K-55 ST&C casing set at 1700'. 1-Texas Patternguide shoe at 1700'. Flapper insert float at 1673'. Cemented w/500 sacks 50/50 Poz Class C 2 1/2 CaCl. Tailed in w/150 sacks Class C 3% CaCl. Compressive strength of cement - 1875 psi in 12 hours. PD 12:05 AM 10-2-81. Bumped plug to 500 psi, released pressure and float held okay. Cement circulated 35 sacks. Drilled out at 3:30 PM 10-2-81. WOC 15 hours and 25 minutes. Nipped up and tested to 1000 psi, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Jerry Sexton

TITLE Engineering Secretary

DATE 10-6-81

Orig. Signed by

Jerry Sexton

APPROVED BY

Dist. 1, Supv.

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: