

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2038
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. LG 2464
7. Unit Agreement Name
8. Farm or Lease Name Loveless LQ State
9. Well No. 7
10. Field and Pool, or WHdeat Tomahawk SA
12. County Chaves

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER- ☐

2. Name of Operator
Yates Petroleum Corporation

3. Address of Operator
207 South 4th St., Artesia, NM 88210

4. Location of Well
UNIT LETTER M 330 FEET FROM THE South LINE AND 990 FEET FROM
THE West LINE, SECTION 36 TOWNSHIP 7S RANGE 31E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

4384.7' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 9-7/8" hole 3:30 PM 11-13-81. Ran 43 joints of 7" 20# K-55 casing set at 1720'. 1-Texas Pattern guide shoe at 1720'. Insert float at 1679'. Cemented w/530 sacks 50/50 Poz and 2% CaCl₂. Tailed in w/200 sacks Class C 3% CaCl₂. PD 12:00 noon 11-17-81. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. WOC 6 hours. Ran Temperature Survey and found top of cement at 75'. Ran 1". Tagged cement at 30'. Spotted 200 sacks Class C 3% CaCl. PD 10:35 PM 11-17-81. Circulated 50 sacks. Drilled out 11:00 AM 11-19-81. Nippled up and tested to 1000 psi, released pressure and float held okay. WOC 35 hours. Reduced hole to 6-1/4" Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton

TITLE Engineering Secretary

DATE 11-20-81

Orig. Signed Jerry Sexton

Jerry Sexton

Dist 1, Sup

APPROVED BY

TITLE

DATE

NOV 25 1981

CONDITIONS OF APPROVAL, IF ANY