MM OIL CONS. COMMISSION Drawer DD

Form Approved. Budget Bureau No. 42-R1424

UNITE	ED S	STATE	:S	Arte
DEPARTMENT	OF	THE	INTE	RIOR

GEOLOGICAL SURVEY

Artesia, NM

882150 LEASE NM 0558018

õ.	IF INDIAN, ALLOTTEE OR TRIBE NAM	

IF INDIAN, ALLOTTEE O	R TRIBE NAME	
	RECEIVED	BY

SUNDRY	NOTICES	AND	REPORTS	ON	WELLS	7.	UNIT AGREEM
		to death	ar ta daaaaa ar a	turn bar	أفحمت مكاكنات محفيان	l	

reservoir. Use Form 9-331-C for such proposals.)

well X well

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 AT SURFACE 1650 FNL & 330 FEL, Sec. 1-8S-31E AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

ENT NAME 0CT 111983

8. FARM OR LEASE NAME Union SI Federal

O. C. D. ARTESIA, OFFICE

10. FIELD OR WILDCAT NAME Undes. Tomahawk SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit H, Sec. 1-**T8S-**R31E

12. COUNTY OR PARISH 13. STATE Chaves

14. API NO.

9. WELL NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD) 4414.7' GR

REQUEST FOR APPROVAL TO: TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING MULTIPLE COMPLETE CHANGE ZONES ABANDON* (other)

SUBSEQUENT REPORT OF:

(NOTE: Report results of multiple completion; or zo change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12-1/4" hole 11:00 AM 9-26-83. Ran 41 joints 8-5/8" 24# K-55 ST&C casing set 1672'. 1-Texas Pattern notched guide shoe set 1672'. Insert float set 1631'. Cemented w/300 sacks Pacesetter Lite, 3% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 8:00 PM 9-28-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 35 sacks. WOC. Drilled out 2:15 PM 9-29-83. WOC 18 hours and 15 minutes. Nippled up and tested to 1000# for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type

18. I hereby certify that the foregoing is true and correct Production

Will TITLE Supervisor

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY CONDITIONS OF APPROVAL, IF ANY: DATE

ACCEPTED FOR RECORD

*See Instructions on Reverse Side

DET 12 DES