

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-005-20902
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. LG-1289
7. Lease Name or Unit Agreement Name Union XJ State
8. Well No. 1
9. Pool name or Wildcat Tom Tom San Andres

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210	4. Well Location Unit Letter A : 330 Feet From The North Line and 330 Feet From The East Line Section 2 Township 8S Range 31E NMPM Chaves County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4358.1' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/> PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/> Approved as to plugging of the Well Bore. Liability under bond is retained until surface restoration is completed. <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER: <input type="checkbox"/>	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-13-2000 - Moved in and rigged up pulling unit and plugging equipment. TOOH with rods. Shut well in for night.

1-14-2000 - Nippled down wellhead and nipped up BOP. Rigged up floor and tubing equipment. TOOH with tubing. TIH with CIBP and set CIBP at 3900'. Circulated hole with plugging mud. TOOH with tubing. Capped CIBP with 35' of cement. Shut well in for night.

1-15-17-2000 - Rigged down tubing equipment and floor. Nippled down BOP and 4-1/2" casing head. Shut well in for night.

1-18-2000 - Rigged up wireline. TIH with casing cutter and cut casing at 2590'. POOH with wireline and casing cutter. Rigged down wireline. Rigged up floor and casing equipment. TOOH with 65 joints of 4-1/2" casing. Rigged down floor and casing equipment. Rigged up 2-3/8" tubing equipment. RIH open ended to 2644'. Circulated hole with mud laden fluid. Spotted 35 sacks Class C Neat cement. POOH with 60 joints. Shut well in for night.

1-19-2001 - TIH with tubing and tagged plug at 2503'. Pulled up hole to 1748'. Spotted

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CONTINUED ON NEXT PAGE:

SIGNATURE Rusty Klein TITLE Operations Technician DATE Nov. 29, 2001

TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY

Gary W. Wink
GARY W. WINK
OC FIELD REPRESENTATIVE II/STAFF MANAGER

JAN 10 2003


CONDITIONS OF APPROVAL, IF ANY:

OK

YATES PETROLEUM CORPORATION
Union XJ State #1
Section 2-T8S-R31E
Chaves County, New Mexico

SUNDRY NOTICE CONTINUED:

35 sacks Class C Neat cement. POOH with tubing. WOC 4 hours. TIH with tubing and tagged plug at 1592'. Pulled up hole to 1250'. Spotted 35 sacks Class C Neat from 1250-1121'. Pulled up hole to 31'. Spotted 10 sacks Class C Neat cement at surface. Rigged down tubing equipment and floor. Installed regulation abandonment marker.
PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 1-18-2000.


Rusty Klein
Operations Technician
November 29, 2001

RECEIVED
HOBBS
OCC