

NM OIL CONS. COMMISSION

Drawer DD

Artesia, NM 88210

DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Form Approved.  
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ well gas ☐ well other ☐

2. NAME OF OPERATOR  
Yates Petroleum Corporation

3. ADDRESS OF OPERATOR  
207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 1650 FSL & 1650 FWL, Sec. 1-8S-31E  
AT SURFACE:  
AT TOP PROD. INTERVAL:  
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON\* ☐

(other) ☐

☒  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐

5. LEASE

NM 18503

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Center XI Federal

9. WELL NO.

2

10. FIELD OR WILDCAT NAME

Undes. Tomahawk SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit K, Sec. 1-T8S-R31E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

4390.3' GR

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded 12-1/4" hole 6:00 PM 10-8-83.\* Ran 39 joints of 8-5/8" 24# K-55 ST&C casing set 1678'. 1-Texas Pattern notched guide shoe set 1678'. Insert float set 1639'. Cemented w/350 sacks Pacesetter Lite with 3% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 10:45 PM 10-10-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 25 sacks. WOC. Drilled out 5:00 PM 10-11-83. WOC 18 hours and 15 minutes. Nipped up and tested to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

\*Set 40' of 20" conductor pipe.

Subsurface Safety Valve: Manu. and Type

Set @ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Production Supervisor

DATE

10-12-83

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

OCT 18 1983

\*See Instructions on Reverse Side

ROSWELL, NEW MEXICO

RECEIVED  
OCT 24 1983  
O.C.D.  
HOBBS OFFICE