

OIL CONSERVATION DIVISION

P. O. BOX 2086
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
DATE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Free ☐

5. State Oil & Gas Lease No.
LG 0493

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPER OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

1. Name of Operator
Yates Drilling Company

2. Address of Operator
207 South 4th St., Artesia, NM 88210

3. Location of Well
UNIT LETTER C 990 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 11 TOWNSHIP 13S RANGE 31E N.M.

7. Unit Agreement Name

8. Farm or Lease Name
Pebble Queen

9. Well No.
1

10. Field and Pool, or Wildcat
Caprock Queen

11. Elevation (Show whether DF, RT, GR, etc.)
4423' GR

12. County
Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	OTHER ☒ Production Casing

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 3:00 PM 1-27-84. Ran 10 jts of 8-5/8" 24# J-55 ST&C casing set 433'. 1-regular pattern notched guide shoe set 433'. Auto-fill insert float set 391'. Cemented w/350 sacks Class "C" 3% CaCl₂. 1/4#/sack flocele. Compressive strength of cement - 1250 psi in 12 hrs. PD 11:15 AM 1-28-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 25 sacks. WOC. Drilled out 5:15 AM 1-29-84. WOC 18 hrs. Nipped up and tested to 1600 psi for 30 minutes, float and casing held okay. Drilled plug and resumed drilling. TD 3108'. Ran 78 jts of 4-1/2" 14# J-55 ST&C casing set 3108'. 1-Float shoe set 3108'. Cemented w/320 sacks Self-Stress cement with 2% CaCl₂, .5% Flac. Compressive strength of cement - 1250 psi in 12 hrs. PD 11:20 PM 2-1-84. Bumped plug to 1000 psi for 30 minutes, released pressure, float and casing held okay. WOC 18 hours.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Production Supervisor DATE 2-7-84

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

FEB 14 1984

RECEIVED BY
FEB 07 1984
O. C. D.
ARTESIA, OFFICE

RECEIVED

FEB 13 1984

O.C.D.
HOBBS OFFICE