

NM OIL CONS COMMISSION

Drawer DD

Artesia, NM 88210

UNITED STATES

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form Approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other ☐
well well

2. NAME OF OPERATOR

Yates Drilling Company

3. ADDRESS OF OPERATOR

207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 660 FNL & 660 FWL, Sec. 3-13S-31E

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

(other)

5. LEASE

NM-015807

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Garner Federal

9. WELL NO.

1

10. FIELD OR WILDCAT NAME

Undes. Caprock Queen

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit D, Sec. 3-T13S-R31E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

4165' GR

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12-1/4" hole 7:30 AM 2-14-84. Ran 9 jts of 8-5/8" 24# J-55 ST&C casing set 374'. 1-regular pattern notched guide shoe set 374'. Insert float set 333'. Cemented w/150 sacks Class "C" 75/25 Poz III, 1/4#/sack flocele, 3% CaCl2, 5#/sack Kolite. Tailed in w/150 sacks Class "C" 3% CaCl2, 1/4#/sack flocele, 5#/sack Kolite. Compressive strength of cement - 1250 psi in 12 hrs. PD 3:35 PM 2-14-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated. WOC. Drilled out 4:30 AM 2-15-84. WOC 12 hrs and 55 minutes. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Peter W. Chester TITLE Production Supervisor DATE 2-21-84

ACCEPTED FOR RECORD (This space for Federal or State office use)


APPROVED BY PETER W. CHESTER TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

APR 9 1984

Ref: 100-100000

100-100000



RECEIVED

APR 12 1984

O. C. D.
ARTESIA, OFFICE