

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐
well well other

2. NAME OF OPERATOR

Yates Drilling Company

3. ADDRESS OF OPERATOR

207 South 4th Street, Artesia, N.M. 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 2310' FNL & 2310' FEL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

(other)

SUBSEQUENT REPORT OF:

☒

☐

☐

☐

☐

☐

☐

☐

5. LEASE

NM-54301

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Rich Federal

9. WELL NO.

1

10. FIELD OR WILDCAT NAME

SE Chaves Queen Gas Area Assoc.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 27-T12S-R31E

12. COUNTY OR PARISH 13. STATE

Chaves

N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

4435.6' GL

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12 1/4" hole, 11-30-84.

Ran 10 joints 8 5/8" 24# J-55 casing set at 412'. 1-Regular Pattern Notched guide shoe set at 412'. Flapper type insert float set 390'. Cemented with 250 sacks Class "C" with 3% CaCl₂ and 1/4#/sack flo-seal in first 125 sacks. Compressive strength of cement 1275 psi in 12 hours. PD 12:10 AM, 12-1-84. Bumped plug to 1000 psi for 30 minutes, released pressure and float held okay. Cement circulated 35 sacks to pit. WOC. Drilled out 12:15 PM, 12-1-84. WOC 12 hours and 5 minutes. Reduced hole to 7 7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type

Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Karen J. Keshman TITLE Production Clerk DATE 12-14-84

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF

ACCEPTED FOR RECORD

TITLE

DATE

PETER W. CHESTER

JAN 18 1985

*See Instructions on Reverse Side

RECEIVED BY
JAN 24 1985
O. C. D.
ARTESIA, OFFICE

RECEIVED
JAN 29 1985
O.C.D.
MOBES OFFICE