

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other ☐  
well well

2. NAME OF OPERATOR

Yates Drilling Company

3. ADDRESS OF OPERATOR

207 South 4th Street, Artesia, N.M. 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 2310' FNL & 660' FWL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON\* ☐

(other) ☐

SUBSEQUENT REPORT OF:

☒

☐

☐

☐

☐

☐

☐

☐

☐

5. LEASE

NM-015807

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Garner Federal

9. WELL NO.

26

10. FIELD OR WILDCAT NAME

S.E. Chaves Queen Area Assoc.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 3-T13S-R31E

12. COUNTY OR PARISH 13. STATE

Chaves

N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

4158' CL

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded 12 1/4" hole 9:30 AM, 10-6-84.

Ran 9 joints of 8 5/8" 24#, J-55 ST&C casing set at 385'. 1-Regular pattern notched guide shoe set 385'. Auto fill insert float set 344'. Cemented with 250 sacks Class "C" 3% CaCl<sub>2</sub>, 1/4#/sack floreal (in first 125 sacks). Compressive strength of cement 1275 psi in 12 hours. PD 7:30 PM 10-6-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 25 sacks to pit. WOC 18 hours. Drilled out 1:30 PM, 10-7-84. Nipped up and tested to 1000# for 30 minutes. OK. Reduced hole to 7 7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type

Set @ . . . . . Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Peter W. Chester

TITLE Production Clerk DATE 10/12/84

APPROVED BY  
CONDITIONS OF

PETER W. CHESTER

TITLE

DATE

NOV 6 1984

RECEIVED BY  
NOV 07 1984  
O. C. B.  
ARTESIA, OFFICE

RECEIVED

NOV 13 1984

RECEIVED