

**(SUBMIT IN TRIPLICATE)**

Lar. Ace Artesia.....

Lease No. LC - 061320 - A

FILE OCC  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

RECEIVED

**MAY 29 1961**

**D.C.C.**  
**OFFICE**

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....		SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	X		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 163727  
C. E. Key Federal

TEXACO Inc. P.O. Box 352  
Midland, Texas May 25, 1961

Well No. 1 is located 1980 ft. from N/S line and 1980 ft. from E/W line of sec. 17

NE/4, SW/4, Sec. 17      T-15-S      R-30-E      NMRM  
( $\frac{1}{4}$  Sec. and Sec. No.)      (Twp.)      (Range)      (Meridian)

Little Lucky Lake Devonian Chaves New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 4037 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to plug and abandon subject well as follows:

1. Spot 35 sx. cement at total depth.
2. Cut off and recover 5 1/2" Casing at 10,400'.
3. Spot 35 sx. cement from 50' below to 50' above top of non-recoverable 5 1/2" casing.
4. Spot 40 sx. cement 9700' to 9800'.
5. Spot 40 sx. cement 7700' to 7800'.
6. Spot 40 sx. cement 5600' to 5700'.
7. Spot 40 sx. cement 4200' to 4300'.
8. Spot 40 sx. cement over the intermediate casing shoe 2825' to 2925'.
9. Spot 20 sx. surface plug. install 4" marker extending 4' above ground, clean location for inspection as per U.S.G.S. regulations.

**I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.**

Company TEXACO Inc.

Address P. O. Box 352

Midland, Texas

J. G. Blevins, Jr.

By

Title Assistant District Superintendent