LITTLE LUCKY LAKE UNIT

Budget Bureau No. 42-R358.4. Approval expires 12-31-60,

Form 9-331a (Feb. 1951)

(SUBMIT IN TRIPLICATE)

Land Office Artesia

UNITED STATES

DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY MAR 6

RECEIVED
AM 9:31
FEB 2 4 1941

SUNDRY NOTICES AND REPORTS ON WELLS: C.

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 163727 C. E. Kay Federal TEXACO Inc., P.O. Box 352 Midland, Texas, February 23 196

Well No. 1 is located 1980 ft. from $\begin{Bmatrix} \mathbb{N} \\ \mathbb{S} \end{Bmatrix}$ line and 1980 ft. from $\begin{Bmatrix} \mathbb{N} \\ \mathbb{W} \end{Bmatrix}$ line of sec. 17

NE: Swit Sec. 17

T-15-8 R-3

IMPM

(% Sec. and Sec. No.)

Vilacat

(Field)

Cinayea (County or Subdivision) New Mexico

The elevation of the derrick floor above sea level is 4037. ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

70 -- 12,158' 9 5/8" O.D. casing set at 2875'

Ran 11,330' of 17.00 lb, N-80, &R, 5 1/2" O.D. casing and cemented at 11,342' with 200 ax. 4% gel incor. Flug at 11,306'. Job complete 1:00 P.M., February 20, 1960.

Tested 5 1/2" 17.00 lb, N-80, 8R, O.D. craing with 1500 PSI for 30 minutes from 1:00 to 1:30 P.M., February 21, 1960. Tested O.K. Plug not drilled. Job complete 1:30 P.M., February 21, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 352

Midland, Texas By

Title Assistant District Superintendent