

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ well gas ☐ well other ☐

2. NAME OF OPERATOR

Yates Drilling Company

3. ADDRESS OF OPERATOR

207 South 4th Street, Artesia, N.M. 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 1650' FSL & 2310' FEL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

(other) ☐

SUBSEQUENT REPORT OF:

☒

☐

☐

☐

☐

☐

☐

☐

☐

LEASE

NM-015807

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Garner

9. WELL NO.

9

10. FIELD OR WILDCAT NAME

S.E. Chaves Queen Gas Area Assoc.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 27-T12S-31E

12. COUNTY OR PARISH 13. STATE

Eddy Chaves N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

4424' GL

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded a 12 14/" hole at 11:00 A.M., 11-11-84.

Ran 10 joints of 8 5/8" 24# casing set at 428'. 1-Texas Pattern notched guide shoe set at 428'. Insert float set at 385'. Cemented with 250 sacks Class "C" 3% CaCl₂. Compressive strength of cement - 1275 psi in 12 hours. PD 9:50 P.M. 11-11-84. Bumped plug to 700 psi, released pressure and float held okay. Cement circulated 45 sacks to pit. WOC 12 hours and 55 minutes. Drilled out at 10:45 A.M., 11-12-84. Nippled up and tested to 1000# for 30 minutes, OK. Reduced hole to 7 7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type

Set @ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Loren J. Leckman TITLE Production Clerk DATE 11/21/84

ACCEPTED FOR RECORD (This space for Federal or State office use)

APPROVED BY PETER W. CHESTER TITLE

CONDITIONS OF APPROVAL, IF ANY:

DEC 7 1984

DATE

RECEIVED
DEC 10 1984

RECEIVED

DEC 17 1984

O. C. D.
ARTESIA OFFICE

RECEIVED BY
DEC 10 1984
O. C. D.
ARTESIA OFFICE