

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ well gas ☐ well other ☐

2. NAME OF OPERATOR

Yates Drilling Company

3. ADDRESS OF OPERATOR

207 South 4th Street, Artesia, N.M. 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 330' FNL & 1980' FEL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

CHANGE ZONES ☐

ABANDON* ☐

(other) ☐

SUBSEQUENT REPORT OF:

☒

☐

☐

☐

☐

☐

☐

☐

☐

5. LEASE

NM-15896

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

DeLuna Federal

9. WELL NO.

3

10. FIELD OR WILDCAT NAME

S.E. Chaves Queen Gas Area Assoc.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 34-T12S-R31E

12. COUNTY OR PARISH

Chaves

N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

4433.4' GL

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12 1/4" hole, 2-11-85.

Ran 11 joints 8 5/8" 24# casing set at 433'. 1-Regular Pattern notched guide shoe set 433'. Flapper insert float set 393'. Cemented with 300 sacks Class "C" with 3% CaCl₂ and 1/4# floreal in 1st 175 sacks. Compressive strength of cement 1275 psi in 12 hours. PD 12:15 PM, 2-12-85. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 75 sacks to pit. WOC, 15 hours, 15 minutes. Drilled out 3:30 AM, 2-13-85. Nipped up and tested to 1000# for 30 minutes, OK. Reduced hole to 7 7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type

Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Loren J. Leistman

TITLE Production Clerk DATE 2-18-85

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY

ACCEPTED FOR RECORD (This space for Federal or State office use)
PETER W. CHESTER

TITLE

DATE

FEB 21 1985

BUREAU OF LAND MANAGEMENT
ROSWELL RESOURCE AREA

See Instructions on Reverse Side

RECEIVED

FEB 25 1995

O.C.R.
NORTH OFFICE