

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
LG4804

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NA
3. Address of Operator	8. Farm or Lease Name
7800 Stemmons Frwy., Suite 500, Dallas, Texas 75247	State "24"
4. Location of Well	9. Well No.
UNIT LETTER C, 660 FEET FROM THE North LINE AND 1980 FEET FROM West LINE, SECTION 24 TOWNSHIP 12S RANGE 31E NMPM.	1
15. Elevation (Show whether DF, RT, GR, etc.)	10. Field and Pool, or Wildcat
4114.7' G.L.	Caprock Morrow, West
	12. County
	Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2 inch hole on August 29, 1987 at 7:45 p.m. (MST) and drilled to 355 feet. Landed 8 joints of 13-3/8 inch, 48#, H-40, STC casing at 355 feet and circulated cement to surface with 370 sacks Class "C" +2% CaCl. Plug down at 6:15 a.m. (MST) on August 30, 1987. Installed and tested a 13-3/8" X 13-5/8" X 3000 psi bradenhead and blowout preventer. Waited on cement for 14-3/4 hours prior to testing casing to 600 psi - okay. Presently drilling a 12-1/4 inch hole at a depth of 2826 feet.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Jack L. Sledge</u>	TITLE <u>Regional Drilling Manager</u>	DATE <u>9/2/87</u>
<u>Eddie W. Seay</u>		
APPROVED <u>Oil & Gas Inspector</u>	TITLE <u></u>	DATE <u>SEP 8 1987</u>
CONDITIONS OF APPROVAL, IF ANY:		