

A mudlogging trailer will be placed on the well from the base of intermediate casing to total depth.

No coring is anticipated.

7. Auxiliary Equipment: A Kelly cock will be installed on the rig floor while drilling operations are in progress.
8. Proposed Mud Program:
 - 0 - 425' Fresh water mud.
 - 425' - 8500' Fresh water.
 - 8500' - TD Cut Brine water, salt gel, starch drilling fluid with 5% oil.
9. Potential Hazards: No abnormal pressure or temperature zones are anticipated.
10. Anticipated Starting Date: Drilling operations will commence December 28, 1986. Completion operations will begin immediately after drilling is completed.

RECEIVED
JAN 7 1987
OCD
HOBBS OFFICE