

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
JUL 29 3 22 AM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-10907	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- Injection Well	7. Unit Agreement Name Grain Queen Unit
2. Name of Operator GREAT WESTERN DRILLING COMPANY	8. Farm or Lease Name Sec. 5
3. Address of Operator P. O. Box 1659, Midland, Texas 79701	9. Well No. 14
4. Location of Well UNIT LIEFER N 1980 FEET FROM THE West LINE AND 660 FEET FROM THE South LINE, SECTION 5 TOWNSHIP 13-S RANGE 32-E NMPM.	10. Field and Pool, or Wildcat Caprock Queen
15. Elevation (Show whether DF, RT, GR, etc.) 4356 GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On May 9, 1969 the hole was loaded with mud and a 50 sack cement plug spotted @ 3050' 1081' of 4½" csg. was pulled. 25 Sack cement plugs were placed in the 4½" stub and @ 290' inside 8 5/8". A 10 sack plug was placed at the surface. A cleanup will be made when equipment has been moved.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>O. H. Crews</i></u>	O. H. Crews	TITLE <u>Administrative Coordinator</u>	DATE <u>July 28, 1969</u>
APPROVED BY <u><i>John W. Runyan</i></u>		TITLE <u></u>	DATE <u><i>MAJ</i></u>
CONDITIONS OF APPROVAL, IF ANY:			