| NO. OF COPIES RECEIVED |] | | F |
|--|---|---|---|
| DISTRIBUTION | 1 | | Form C-103 Supersedes Old |
| SANTA FE | | SERVATION COMMISSION | C-102 and C-103 |
| FILE | | SERVATION COMMISSION | Effective 1-1-65 |
| U.S.G.S. | 4 | | 5a. Indicate Type of Lease |
| LAND OFFICE | 1 | | State X Fee |
| OPERATOR | 1 | | 5. State Oil & Gas Lease No. |
| | 1 | | 5. Sidle Off & Gus Ledse No. |
| SUNDR | RY NOTICES AND REPORTS ON POSALS TO DRILL OR TO DEEPEN OR FLUG POSALS TO DRILL OR TO DEEPEN OR FLUG | WELLS BACK TO A DIFFERENT RESERVOIR. CH PROPOSALS.) | |
| I. OIL GAS WELL WELL | OTHER. Injection Well | | 7. Unit Agreement Name No. 1 |
| 2. Name of Operator | Injection well | | No. Caprock Queen Unit 8. Farm or Lease Name |
| Thunderbird Oil Corporation | | | |
| 3. Address of Operator | | | No. Caprock Queen Unit |
| P. O. Box 1778 Mi | dland Texas 79701 | | , |
| P. O. Box 1778, Midland, Texas 79701 | | | Tract 23, Well No. 14 10. Field and Pool, or Wildcat |
| UNIT LETTER N, | 660 FEET FROM THE South | 1LINE AND1980FEET | FRom Caprock Queen (Lea) |
| THE West LINE, SECTION | XIIIII | | |
| 15. Elevation (Show whether DF, RT, GR, etc.) | | | 12. County |
| $\boldsymbol{\forall}$ | 439 | 91' GT. | Lea |
| 16. Check | | | |
| | Appropriate Box To Indicate N | | |
| | | SUBSEQU | JENT REPORT OF: |
| PERFORM REMEDIAL WORK | PLUG AND ABANDON X | REMEDIAL WORK | ALTERING CASING |
| TEMPORARILY ABANDON | | COMMENCE DRILLING OPNS. | PLUG AND ABANDONMENT |
| PULL OR ALTER CASING | CHANGE PLANS | CASING TEST AND CEMENT JOB |] |
| OTHER | | OTHER | |
| 17. Describe Proposed or Completed Op work) SEE RULE 1 103. | erations (Clearly state all pertinent deta | ails, and give pertinent dates, incl | uding estimated date of starting any proposed |

9-5/8" @ 296' w/150 sx. 5-1/2" @ 3029' w/600 sx. 4" Liner @ 2933-3053'

1. Displace hole with 2500# per 100 bbls. salt base mud.

2. Set CIBP @ approximately 2800'.

3. Set 35' cement plug (5 sx.) on top of CIBP.

Gut off and pull 5-1/2" casing at approximately 1000'.
Spot 35 sx. cement plug in-and-out of 5-1/2" casing stub.
Spot 35 sx. cement plug in-and-out of 9-5/3" casing stub.
Spot 10 sx. cement plug at surface and erect 4¹/₂" regulation dry hole marker.

Clean up location for NMOCC inspection and approval. 8.

100 p/ugs

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| SIGNED_ Hang 7. Schum | TITLE President | Feb. 25, 1975 |
|---------------------------------|-----------------|---------------|
| Conditions of Approval, IF ANY: | TITLE | DATE |