

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>B-10973</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>No. Central Caprock Queen</b>
2. Name of Operator <b>Great Western Drilling Company</b>	8. Farm or Lease Name <b>Unit 18</b>
3. Address of Operator <b>P. O. Box 1659, Midland, Texas 79701</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>A</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>18</b> TOWNSHIP <b>13-S</b> RANGE <b>32-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Caprock Queen</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4400 (Est.)</b>	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-8-70 a 25 sack cement plug was set at 3028'. Pulled 40 joints of tubing and shut well in overnight; plug held OK. Loaded hole with mud, pulled tubing, shot and pulled 681' of 6-5/8" casing. Set 25 sack cement plugs at 681' and 260', and a 10 sack plug and marker at the surface. Plugging operations completed 6-16-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>R.I. Comstock</i></u> <b>R.I. Comstock</b>	TITLE <u><b>Chief Engineer</b></u>	DATE <u><b>July 1, 1970</b></u>
APPROVED BY <u><i>John W. Runyan</i></u>	TITLE <u><b>Geologist</b></u>	DATE <u><b>FEB 24 1971</b></u>
CONDITIONS OF APPROVAL, IF ANY:		