

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well		7. Unit Agreement Name No. Central Caprock Queen
2. Name of Operator Great Western Drilling Company		8. Farm or Lease Name Unit 18
3. Address of Operator P. O. Box 1659 Midland, Texas 79701		9. Well No. 6
4. Location of Well UNIT LETTER F , 1980 FEET FROM THE North LINE AND 3300 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 13-S RANGE 32-E NMPM.		10. Field and Pool, or Wildcat Caprock Queen
15. Elevation (Show whether DF, RT, GR, etc.) 4483.3 T/Tbg. Head		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-19-70 a 25 sack cement plug was set at 3055'. Shut well in four hours, plug did not hold. Placed another 25 sack cement plug at 3055' and shut well in overnight, plug held OK. Loaded hole with mud, shot and pulled 1200' of 5-1/2" casing. Set 25 sack cement plugs at 1200' and 299'. Set 10 sack plug and marker at the surface. Plugging operations completed 7-6-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.I. Comatock TITLE Chief Engineer DATE July 13, 1970

APPROVED BY John W. Runyon TITLE Geologist DATE FEB 24 1971

CONDITIONS OF APPROVAL, IF ANY: