

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

## OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Salt Water Disposal	7. Unit Agreement Name
2. Name of Operator The Maurice L. Brown Company	8. Farm or Lease Name State "BD"
3. Address of Operator Suite 200/Sutton Place Bldg. Wichita, Kansas 67202	9. Well No. 1
4. Location of Well UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 34 TOWNSHIP 13-S RANGE 32-E NMPM.	10. Field and Pool, or Wildcat UNDesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4328 GR 4341 KB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐PLUG AND ABANDON ☐  
CHANGE PLANS ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-19-80 thru 11-21-80--Removed dry hole marker and drilled 20' of surface plug. Installed braden head and casing head spool. Moved in and rigged up Hondo Rig No. 4. Installed BOP. Tested BOP and well head with 500 psi. Held O.K.

11-22-80--Picked up 8 3/4" bit and went in hole with drill collars and drill pipe. Encountered first cement plug at 3646'. Drilled 64' of cement to 3710'. Went in hole to second cement plug at 4424'. Drilled 70' cement to 4494'. Washed through bridges to 5280'.

11-23-80--Drilled cement plugs from 6640'-6740', 8450'-8550' and 9100'-9150'. Went in hole to 10,150'. Circulated out gas bubble at 10,150' depth.

11-24-80--Cleaned out to top of cement at 12,450'. Drilled 26' of cement to 12,476'.

11-25-80--Drilled 247' of cement to 12,723'. Tagged bottom at 12,735'. Drilled 100' of new hole to total depth of 12,835'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. MoesbeckTITLE District EngineerDATE 12-3-80

Orig. Signed by

Jerry Sexton

Dist. L. Supp.

APPROVED BY

TITLE

DATE DEC 1980

CONDITIONS OF APPROVAL

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input type="checkbox"/> OTHER- <b>Salt Water Disposal</b>		7. Unit Agreement Name
2. Name of Operator <b>The Maurice L. Brown Company</b>		8. Farm or Lease Name <b>State "BD"</b>
3. Address of Operator <b>Suite 200/Sutton Place Bldg. Wichita, Kansas 67202</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>N</b> <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>34</b> TOWNSHIP <b>13-S</b> RANGE <b>32-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4328' GR 4341' KB</b>		12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-26-80--Circulated and conditioned mud.

11-27-80--Worked through tight hole from 12,835' to 12,600'. Laid down drill pipe.

11-28-80--Ran 310 joints 5½", 17# & 20#, N-80 casing with HOWCO packer shoe on bottom and HOWCO DV tool. Spaced packer shoe at 12,450' and DV tool at 7983'. Set packer shoe with 1250# pressure. Mixed and pumped 1100 sacks HLC with 10% salt, 5# Gilsonite/sack and 6/10% Halad 22 followed with 200 sacks 65-35 Class "C" Pozmix containing 10% salt, 10# Gilsonite/sack and 3/4% CFR-2. Plug down at 4:45 P.M. 11-27-80. Opened DV tool and circulated through DV tool for 7 hours and 40 minutes. Cemented through DV tool with 1250 sacks HLC containing 10% salt, 5# Gilsonite/sack and 6/10% Halad 22. Displaced cement with fresh water. Plug down at 2:20 A.M., 11-28-80. Set 5½" casing slips and installed tubing head.

11-29-80--Rigged down Hondo Rig No. 4. Ran John West Engineering temperature survey. Found top of cement at 4020'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Wm. Grossbeck TITLE District Engineer DATE 12-3-80

APPROVED BY Orig. Signed [Signature] TITLE Jerry Sexton DATE DEC 4 1980

CONDITIONS OF APPROVAL: [Signature]