

LEA STATE "AT"

Ran 2-3/8" tubing open end to 9849' spotted 65 sacks Trinity inferno cement from 9850' to 9650' displaced w/37 bbls mud. Pulled tubing and ran Homco 7" casing knife on 2-3/8" tubing to 8900'. Cut 7" casing, pulled and worked casing, 7" pipe parted. Recovered 73 joints 2902' of 7" casing. Ran McJullough jet cutter and cut 7" casing at 8688'. Recovered 5786' of 7" casing. Total 7" casing recovered 214 joints 8688'. Ran 2-3/8" tubing to 8738', heavy mud from 9650' to 8738', 60 sacks regular trinity inferno cement plug from 8738' to 8588'. Displaced with 33 bbls mud. Heavy mud from 8588' to 4000', spotted 45 sacks of cement from 4000' to 3900', displaced w/15 bbls mud. Went in hole with 4 1/2" SP and homco 9-5/8" casing knife. Cut 9-5/8" casing at 550'. Recovered 14 joints 534' of 9-5/8" casing. Heavy mud from 3900' to 450', spotted 80 sacks Trinity inferno cement from 460' to 360', heavy mud from 360' to 50' and 40 sacks cement from 50' to surface. Placed 4" pipe marker 4' above ground level. Job completed 10:00 AM 12-3-52.