

- 10-6-84 Prep to RIH w/tubing. POOH. LD tubing. RU GO. Run Baker "F-1" perm. packer, set at 9250'. Collars at 9299', 9260', 9224'.
- 10-7-84 SD for Sunday. Pump 240 bbl packer fluid down annulus. RIH w/tubing to 9250'. Pump rest of packer fluid. Tried to set slips in head - would not go. SD. Note: had to pick up 3 jts. of old fiberglass tubing to complete string.
- 10-8-84 SD for Sunday.
- 10-9-84 Prep to run tubing. Waiting for new slips and 5 jts. new fiberglass tubing. POOH w/4 old jts. of fiberglass tbg. Replaced slips. Note: Did not bring tbg. pup jts.
- 10-10-84 Evaluating. Replaced 3 jts of fiberglass tubing w/new tubing w/2000 psi WP. Stung in packer w/3000# wt. Tested back side, steel gasket in head leaked. POOH packer, removed flange, replaced gasket, set back into packer. Annulus leaked in head at 70 psi. Attempted to pump down tubing, pressured up to 500 psi. SDFN.

RECEIVED BY  
NOV 15 1984  
O. C. D.  
ARTESIA, OFFICE

RECEIVED  
NOV 16 1984  
MOL...