

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Stevens
8. Well No. 6
9. Pool name or Wildcat Saunders Permo Upper Penn
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4219' DF

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Charles B. Gillespie, Jr.
3. Address of Operator P. O. Box 8 Midland, Texas 79702	4. Well Location Unit Letter <u>B</u> : <u>660</u> Feet From The <u>North</u> Line and <u>1980</u> Feet From The <u>East</u> Line Section <u>33</u> Township <u>14S</u> Range <u>33E</u> NMPM <u>Lea</u> County <u></u>

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/5/89: Set cast iron bridge plug at 9750'.
10/9/89: Ran 2 3/8" tubing to 9750', tagged plug.
Mixed 10 ppg mud and displaced hole. Mixed and pumped 10 sx cement at 9750'.
Mixed and pumped 25 sx cement at 7700'.
Mixed and pumped 50 sx cement at 4061'.
10/10/89: Tagged plug at 3916'.
Cut off and pulled 8 5/8" from 565'.
10/11/89: Mixed and pumped 60 sx cement at 610' across 8 5/8" casing stub.
Tagged plug at 488'.
Mixed and pumped 75 sx cement at 340'.
Tagged plug at 238'.
Mixed and pumped 10 sx cement at surface.
Welded 4" marker to surface pipe, cleaned location.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE David W. Hastings TITLE Production Manager DATE 3/5/90
TYPE OR PRINT NAME David W. Hastings TELEPHONE NO. (915)683-1765

(This space for State Use)

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: