

Attachment C-103
Sage Oil Company
State "SA" #1

6/27/78 Circulated hole to 4320, pulled bit.
6/28/78 Reran bit and drill collars, outside 8 5/8" casing. Pulled bit.
6/29/78 Ran impression block, made one mark 2" from center. Picked up on
 8 5/8" casing, unable to get back over stub.
6/30/78 Picked up crooked joint tubing, tag 8 5/8" stub. Failed to get in
 stub. Pulled 1 joint 8 5/8" casing. Reran tubing, unable to get in
 stub. Pulled tubing.
6/31/78 Shut down for July 4th holidays.
7/5/78 Pulled and layed down 8 5/8" casing.
7/6/78 Ran tubing with bit, failed to get in stub, pulled bit.
7/7/78 Ran tubing with 1 crooked joint, failed to get in stub.
7/8/78 Ran tubing with home made tool, unable to get in stub.
7/9/78 Shut down for Sunday.
7/10/78 Ran tubing with 10 3/4" skirt, hole caving.
7/11/78 Circulated cavings, mixed mud.
7/12/78 Tagged stub with skirt, unable to get over stub. Pulled tubing &
 skirt.
7/13/78 Down for repairs.
7/14/78 Ran tubing with bit, unable to get in stub. Pulled bit.
7/15/78 Shut down building special tool.
7/16/78 Shut down for Sunday.
7/17/78 Ran tubing with special tool, unable to get in stub. Pulled tubing.
7/18/78 Down for repairs.