

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS	X	REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

September 3, 1957

(Date)

Hobbs, New Mexico

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Phillips Petroleum Company & T.P. Coal & Oil Co. Ranger

(Company or Operator)

(Lease)

S-H-K

(Contractor)

Well No. **3** in the **NW** $\frac{1}{4}$ **SE** $\frac{1}{4}$ of Sec. **23**

T. **12-S**, R. **34-E**, NMPM, **Ranger Lake Pennsylvanian** Pool, **Lee** County.

The Dates of this work were as follows: **6-26-57, 7-6-57 & 8-24-57**

Notice of intention to do the work (~~was~~) (was not) submitted on Form C-102 on _____, 19____,
 (Cross out incorrect words)

and approval of the proposed plan (~~was~~) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Spudded well 6-26-57. Drilled 17 1/4" hole with rotary tools to 359'. Cemented 13 3/8" casing at 358' with 375 sacks regular. Cement circulated. WOC 12 hours. Tested casing with 1000# 30 minutes, OK. Drilled 11" hole with rotary tools to 4225'. Cemented 8 5/8" casing at 4225' with 2950 cubic feet 40% Diacel D, followed by 150 sacks regular. Cement circulated. WOC 12 hours. Tested casing with 1500# 30 minutes, OK. Drilled 7 7/8" hole with rotary tools to 10372'. Cemented 5 1/2" casing at 10371' with 720 sack s Incer 40% Diacel D, followed by 100 sacks sloset. TOC 855'. Tested casing with 1500# 30 minutes, OK. Drilled out cement to 10360'.

Witnessed by **L. L. Hutsell** **Phillips Petroleum Company** **Lease Foreman**
 (Name) (Company) (Title)

Approved:

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name **W. C. Johnston**

Position **District Chief Clerk**

Representing **Phillips Petroleum Company**

Address **Box 2105, Hobbs, New Mexico**

(Title)

(Date)

