

DUPLICATE

Form C-103  
(Revised 3-55)

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Skelly Oil Company Box 38 Hobbs, New Mexico  
(Address)

LEASE West Tatum Unit WELL NO. 1 UNIT "N" S 26 T 12S R 35E

DATE WORK PERFORMED 8/26/1956-8/28/1956 POOL Wildcat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled to T.D. 4421'. Set 9-5/8"OD casing at 4421' with 2600 sacks cement by the Halliburton process. Cement circulated to surface. Plug down 7:00 P.M. 8/26/1956. WOC 48 hours. Drilled cement plug and tested casing shut-off. Shut-off tested o.k..

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

\_\_\_\_\_

Oil Production, bbls. per day

\_\_\_\_\_

Gas Production, Mcf per day

\_\_\_\_\_

Water Production, bbls. per day

\_\_\_\_\_

Gas-Oil Ratio, cu. ft. per bbl.

\_\_\_\_\_

Gas Well Potential, Mcf per day

\_\_\_\_\_

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

Name C. M. Luedy

Title Engineer District 1

Date AUG 30 1956

I hereby certify that the information given above is true and complete to the best of my knowledge

Name J. J. Guleaux

Position Dist. Supt.

Company Skelly Oil Company