

HOBBS OFFICE OCC

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON ~~WELLS~~ <sup>WELLS</sup>

(Submit to appropriate District Office as per Commission Rule ~~1106~~ <sup>1106</sup> 05)

COMPANY Union Oil Company of California, 619 West Texas Avenue, Midland, Texas  
(Address)

LEASE R. W. Duncan WELL NO. 1-6 UNIT P S 6 T 13-S R 36-E

DATE WORK PERFORMED October 1, 1957 POOL Wildcat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Total depth 14,393 feet.

Ran and cemented 306 joints and 1 piece (10,472.63') of 5-1/2" O.D., 15.5, 17 and 20#, J-55 and N-80 casing at 10,486.63' with 400 sq. pound cement. Job complete at 1:30 p.m., October 1, 1957.

Waited on cement 24 hours. Tested casing with 1000# - O.K.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

Name [Signature]  
Title \_\_\_\_\_  
Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name R. W. Yarbrough  
Position Drilling Supt.  
Company Union Oil Company of California