

R. W. DUNCAN NO. 2-6 DRILL STEM TEST DATA

D. S. T. No. 1	10,110-10,263'	Mis-run
D. S. T. No. 2	10,110-10,262'	Mis-run
D. S. T. No. 3	10,092-10,262'	Open 2-1/2 hrs., rec'd 500' slight to heavy gas cut and slightly oil cut mud.
D. S. T. No. 4	10,350-10,395'	Open 1 hr. and 10 minutes with faint blow throughout test. Rec'd 180' sulphur water cut mud and 420' sulphur water.
D. S. T. No. 5	10,086-10,096'	Mis-run