

COUNTY	IEA	FIELD	Wildcat	STATE	Texas	OWT
OPR	MORAN OIL PROD. & DRLG. CORP.					MAP
	1 Renshaw					
	Sec. 2, T-14-S, R-36-E					CO-ORD
	660' FNL, 660' FWL of Sec.					
	Re-Spd 11-12-65;					CLASS
	Re-Cmp 1-28-66;					OWT
		FORMATION	DATUM	FORMATION	DATUM	
CSG & SX - TUBING						
13 3/8" at 339' w/300 sx						
9 5/8" at 4614' w/1500 sx						
5 1/2" at 11,116' w/450 sx						
LOGS EL GR RA IND HC A						
	TD 13,047';					
PLUGGED & ABANDONED.						

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Company Tools PROP DEPTH 10,900' TYPE WO
DATE

F.R. 11-18-65
PD 10,900' WO - Pennsylvanian
Contractor - Company Tools
(Orig. Sinclair Oil & Gas Co. #1 Renshaw, P&A
1-31-53, OTD 13,047')
11-22-65 TD 13,047'; Milling @ 7749'
11-29-65 TD 13,047'; CO to 10,048'; Fshg DP
12-6-65 TD 13,047'; WO Larger Rig
Unable to re-enter old 5 1/2" casing;
12-13-65 TD 13,047'; WO Larger Rig
12-20-65 TD 13,047'; WO Larger Rig
1-3-66 TD 13,047'; CO @ 7584'

10-66 TD 13,047'; CO to 11,050'; Laying down DP
1-17-66 TD 13,047'; PBD 11,050'; Prep MI Swab Unit
Set pkr @ 10,875' & pressures up on old perfs;
Pressured dropped to 0#;
Acid (10,940-990') 250 gals;
Sqzd old perfs 10,940-990' w/75 sx;
Perf 10,966-970' w/4 SPF;
Acid (10,966-970') 500 gals (15%);
Swbd load;
1-24-66 TD 13,047'; PBD 10,850'; Prep to perf
Swbd 9 BO + 83 BFW in 10 hrs;
Set CIBP @ 10,850';
1-31-66 TD 13,047'; PBD 10,850'; Prep to P&A
Perf 10,736-746', 10,756-758' w/2 SPF;

1-31-66 Continued
Acid (10,736-758') 500 gals;
Swbd 152 BFW in 7 hrs;
2-7-66 TD 13,047'; PLUGGED & ABANDONED.
2-10-66 COMPLETION REPORTED